

Steel Screw Steamer, No. 215 building by Messrs. Bartram & Sons,
Sunderland.

Equipment letter "X".

The equipment of hawsers and warps required for this
vessel by Table 31 of the new Rules is as follows:-

Two 7" hawsers, each 90 fathoms in length,

Two 7" warps " " " " "

The Sunderland Surveyors now state that the Owners
consider these ropes to be too large for their purpose, and would
prefer to place 6" ropes on board.

The equipment as proposed by them is as follows:-

Two 3" wire ropes, each 120 fathoms in length,

Four 6" manila ropes " " " " "

As regards the tow line and other items of the equipment,
these will be in accordance with the requirements of the Rules.

It is submitted that, in view of the equipment of ropes
proposed being in excess of that required by the Rules, the
Owners' proposal merits the approval of the Committee.

FRI. 11 FEB 1910

Approved *W.*

Mr. R.B.H.
9/2/10

R. 8. 2. 10

Wed 11.2

1 plan



© 2020

Lloyd's Register
Foundation

002876-002882-0033