

Wood River

EX

"EMPIRE KUMASI".

IXIA

Glasgow Report No. 69178

The high voltage test on the generators has been carried out at 1500 volts instead of 2000 volts as required by the Rules.

The Glasgow Surveyors state the 15 K.W. generators were supplied by the Admiralty.

The thickness and type of insulation are equal to those required by the Rules and as in previous cases it is considered the generators might be accepted in this instance.

The Glasgow Surveyors also request guidance regarding similar Admiralty type generators to be fitted to other vessels now being built.

It is considered that these generators also might be accepted, but wherever possible the Surveyors should ascertain the Makers of the generators and inform them that the machines are to be given a high voltage test of 2000 volts A.C. for one minute to earth.

*It is submitted the Glasgow Surveyors
be informed accordingly.*

J. J.
30.1.45.

mem. Bell



© 2020

Lloyd's Register
Foundation

003788-003799-0158