

"CAPE ST. DAVID"

Before this case receives consideration, SUBMITTED Rotterdam Surveyors be informed it is noted the two main generator sets installed are of 40 KW capacity; instead of 30 KW as per approved plan.

In the circumstances, they should be asked to confirm whether:-

- (1) The generator cables have been increased ⁱⁿ ~~to~~ size, i.e. to 120 mm² or equivalent.
- (2) Circuit breakers have been substituted for fuses in the main cables to change-over switches.
- (3) Ammeter scale amended from 400 amp. to 600 amp.

EML.

20. 2. 53.



© 2020

Lloyd's Register
Foundation

004718-004726-0148