

"EMPIRE ALDGATE".

IT IS SUBMITTED Mr. Brand be informed it is noted that according to the Certificate of Test issued by Messrs. Campbell & Isherwood Ltd. on the two generators for this vessel (that) they have been flash tested for 1,500 volts. In accordance with the Rules for Electrical Equipment and also in accordance with B.S. requirements all machines are required to have a minimum high voltage test of 2,000 volts for one minute. The Surveyor should be asked for his comments as to why these machines have been accepted below Rule requirements, and what steps can be taken to apply the Rule test. It should be pointed out that in his Report he states that the results were found as per Rule, which is obviously incorrect.

W. W. W.
25.7.45.

log 31.7.45



© 2020

Lloyd's Register
Foundation

005167-005173-0071