

S.S. PYLADES".

This vessel is undergoing Special Survey at Newcastle and the Surveyors have forwarded a plan in duplicate showing the proposed <sup>altered</sup> bunker arrangement and alterations to the stokehold bulkhead.

It is submitted that provided the arrangements be carried out as shown and amended on the plan and to the satisfaction of the Surveyors, the same will merit approval.

The Surveyors should be informed by wire as follows, viz:-

The after end of No.3 hatchway should be supported by a large bracket at the <sup>center</sup> ~~inner~~ line with a 9 x 3 x .50 bulb angle on its face and by large brackets extending from the side coamings to the ship's sides. The vertical stiffeners on the new boiler room bulkhead should be 7 x 3 x .44" bulb angles and the vertical stiffeners on the coal bunker bulkheads 6 x 3 x .40" plain angles.

Lr. 14/1/24.  
Ans'd 15th.  
1 plan  
1 retained.

*[Signature]*

*[Signature]*  
15.1.24.



© 2020

Lloyd's Register  
Foundation

W523-0020