

M/V "CARLSHAMN"

✓ For the proposed voyage from Holland to Greece, all main and auxiliary machinery to be tried under working condition, including pumping arrangements.

✓ The electrical equipment to be megger tested.

✓ If steam is required the safety valves of the port auxiliary boiler should be adjusted and the exhaust gas economiser examined throughout with adjustment of its safety valves.

✓ The starboard boiler is not to be used unless the furnace repairs, as recommended in Rotterdam Report No. 48502 are done and the safety valves adjusted.

✓ The oil burning arrangements and remote controls to be examined.

Approved as submitted  
but as submitted  
but with class for  
voyage only within  
No agreement  
then.

R

© 2020 21.12.60

Lloyd's Register  
Foundation

21/12/60

002725-002725-0116