

Last date...30th April, 1959.

## Last Report (For Head Office only)





32 Essential Independent Pumps (Identify by position) Main circulating (p.s.), F. & A. feed (p.s.), P. & S.O.F. burning, G.S. (p.s.), Ballast (p.s.), O.F. transfer pumps (s.s.) : All Good

33 Bilge, Ballast & Oil Fuel Suction Lines, Fittings & Controls Good

34 Have the remaining Piping Arrangements & Fittings in the machinery space been examined as considered necessary? Yes, Good

37 Heaters (state service) Feed & O.F., Good

42 Evaporators Good 43 Have Evaporator Safety Valves been tested under steam? Yes, Good

44 Steering Machinery Good 45 Windlass Good 46 Fire Extinguishing Arrangements Good

AUXILIARY ENGINES (Identify by position) In & outboard generator engines (s.s.)  
Forced draft fan. (s.s.)

#### ELECTRICAL EQUIPMENT

#### AUXILIARY EQUIPMENT

l Generators & Governors Good  
m Motors Good  
n Switchboards & Fittings Good  
o Circuit Breakers Good  
p Cables Good  
q Insulation Resistance Good  
r Navigation Light Indicators Good

BOILERS OPENED UP & EXAMINED (Identify by position and state latest date of internal examination of each boiler)

MAIN Forward in E.H.

Port, centre and starboard main boilers. 22-4-59

Safety Valves Good

Mountings, Doors & Fastenings Good

Safety Valves Adjusted to Sat. 180 lbs

Boiler Securing Arrangements Good

AUXILIARY, DONKEY or PRESS

Were Oil Burning System & Remote Controls examined working in accordance with Rules? Yes, Good

Funnel Good

EXAMINATION & TESTING OF STEAM PIPES (State material)

Main Steel, Good (Tested 360 lbs)

Auxiliary (over 3 in. bore) Steel, Good

PARTICULARS OF DEFECTS & REPAIRS, ETC. (Damage repairs should be detailed separate from wear and tear repairs; state what action has been taken regarding items which are subjects of class)

Wear & Tear Repairs :-

Aux. steam stop valve seat found started, renewed at this time.

Stern bush found worn, rewooded at this time.

H.P. & I.P. slide valve packing rings (top & bottom) found worn, renewed at this time.

Feed water heater tested by hydraulic pressure of 450 lbs/in<sup>2</sup> and found satisfactory, and also O.F. heaters, (p & s) tested by hydraulic pressure of 400 lbs/in<sup>2</sup> and found in good order.

S.R.L :- Ballast pump water end renewed at this time, the new water end stamped as follows :-

LLOYD'S TEST KOB W.T.P. 6 KG JN LR 1-9-59

It is recommended that the above S.R.L. item be deleted from S.R.L.

LEAVE THIS SPACE BLANK

Survey fees

ES 794.500.-  
MBS 36.000.-  
TS(CW) 10.500.-  
Elect. 22.500.-

Damage fee

Expenses

Date when A/c rendered

JUN 17 1959

Lloyd's Register  
Foundation