



Dates of Survey while building: During progress of work in shops - Nov 19-24; Dec 6-7-10-17-22 Jan 11-26-28 Feb 3-8  
 During erection on board vessel -  
 Total No. of visits 13

Dates of Examination of principal parts—Cylinders 19/11 - 24/11 Covers 7/12 - 20/12 Pistons 22/12 Piston rods ✓  
 Connecting rods 24/11 - 10/12 Crank and Flywheel shafts 19/11 - 19/12 Intermediate shafts ✓

Crank and Flywheel shafts, Material S. M. Steel ✓ Identification Marks LLOYD'S 712 H.K. H.K. 10-12-37

Coupling Intermediate shafts, Material S. M. Steel ✓ Identification Marks LLOYD'S 830 H.K. H.K. 3-2-38

Identification marks on Air Receivers LLOYD'S TEST 50 ctkm W.P. 25 ctkm No 1605 H.K. 17-12-37 ✓

Is this machinery duplicate of a previous case? Yes. If so, state name of vessel Tankers Anglo Saxon Pet. Comp.

General Remarks (State quality of workmanship, opinions as to class, &c.) This engine has been constructed under Special Survey in accordance with the Society's rules approved plan and Secretary's letters.

The material used in the construction was found in order and workmanship satisfactory. Engine tested on makers test bench and found in a good working condition and is in my opinion suitable to be placed on board the tank vessel for the Anglo Saxon Petroleum Co Ltd build by Messrs H. H. Mesf Gusto & Co Smulders at Schiedam yard No 426 for the purpose intended.

Im. 5.37.—Transfer. (The Surveyors are requested not to write on or below the space for Committee Minute.)

The amount of Fee ... £ 90.00 : When applied for, 20-2-1938  
 Travelling Expenses (if any) £ 1.00 : When received, 18-3-38

*Mr. Munt*  
 Surveyor to Lloyd's Register of Shipping.

Committee's Minute Assigned

FRI 6 JAN 1939

See R.A.F.E. master's rpt. 27660

