

20. MAR. 1961

Rpt. 9

Date of writing report 7 March 1961 Received London Port DJAKARTA No. 5830
Survey held at DJAKARTA No. of visits 5 First date 4 Nov. '60 Last date 2 March '61

REPORT OF PERIODICAL SURVEYS & REPAIRS OF MACHINERY

No. in R.B. 82926 S.S. M.V. "TELOK VI" Gross tons 117 Date of build 1951
Owners NAGAH BERLIAN Managers - Port of Registry DJAKARTA
Engines made 1951 By CROSSLEY BROS, LTD. MCN. Type OIL ENG. 6 CYL. 2. SA
No. of Main Engines 1 No. of Screws 1
No. of Main Boilers - W.P. -
No. of Aux./Donkey Boilers - W.P. -
Surveyed Afloat or in Dry Dock BOTH
Nature of Survey DKG. & TS.
Was Damage Report issued? NO Int. Cert.? YES
Last Report (For Head Office only)

Records of Survey & Special Notations as per Register Book

Hull	Machinery
100 A1	LMC
Indonesian Archipelago	ES 12,58
Service.	TS(OG) 9,59
S.S.	12,58
D S	10,59
Classed	1,54

The condition of any of the following items is to be described as "good" only when the part has been examined, found or placed in good condition, and is considered to be acceptable until the due date of the next Periodical Examination. Where it is considered that re-examination or repairs should be effected before the due date of the next Periodical Examination a distinguishing mark thus + should be inserted against the item and the circumstances and action recommended described fully under "defects and repairs". At part or complete Special Surveys those items which are not applicable to the ship should be cancelled with a black line; this need not be done when the machinery is on a continuous survey basis. When any part has been subjected to pressure test this should be stated. Engine parts when referred to by numbers should be counted from forward.

DOCKING Propellers GOOD Wear Down of Stern Bushes CLOSE FIT Oil Glands GOOD Sea Connections -
Fastenings GOOD Has Screwshaft Tubeshaft been drawn? YES Date of Examination 24 Nov. Has Shaft been changed? YES
Has Shaft now fitted been previously used? NO Has Shaft now examined/fitted a continuous liner? NO Approved oil gland? YES

MAIN ENGINES (Recip. Steam or I.C.) PORT STARBOARD

1 Cyls., Covers, Pistons & Rods
2 Valves & Gears
3 Connecting Rods, Side
Top Ends & Guides Centre
4 Crankpins & Bearings, Side
Centre
5 Journals & Bearings

MAIN ENGINE DRIVEN AIR COMPRESSORS

6 Cyls., Covers, Pistons & Rods
7 Connecting Rods & Top Ends
8 Crankpins & Bearings
9 Journals & Bearings
10 Coolers & Safety Devices

MAIN ENGINE DRIVEN SCAVENGE PUMPS

11 Cyls., Covers, Pistons & Rods
12 Connecting Rods & Top Ends
13 Crankpins & Bearings
14 Journals & Bearings
15 Levers
16 SCAVENGE BLOWERS
17 SUPERCHARGERS

MAIN TURBINES

18 Casings, Rotors, Blading, Bearings & Thrusts

19 EXHAUST STEAM TURBINES (WITH RECIP. ENGINES)

20 STEAM COMPRESSORS

21 CLUTCHES & HYDRAULIC COUPLINGS

22 REDUCTION GEARING

23 THRUST BLOCKS, SHAFTS & BEARINGS

24 INTERMEDIATE SHAFTS & BEARINGS

25 HOLDING DOWN BOLTS & CHOCKS

26 CONDENSERS (MAIN & AUX.)

27 STEAM RE-HEATERS

28 DE-SUPERHEATERS

29 STOP & MANOEUVRING VALVES

30 MAIN ENGINE DRIVEN PUMPS

31 CRANKCASE DOORS & EXPLOSION RELIEF DEVICES Have Main Engines been tested working and manoeuvring?

OPINION OF MACHINERY AND RECOMMENDATIONS The Machinery of this vessel so far as now seen is eligible in my opinion to remain as classed, with fresh Record of TS(OG) N 11,60

Date of Committee As now TUESDAY 18 APR 1961

Decision TS(N) 11.60

Has a Survey also been held on Ship? YES
If so, is the Report sent now, or when will it be sent? NOW

If certificate is required state where to be sent

32 Essential Independent Pumps (Identify by position).....
33 Bilge, Ballast & Oil Fuel Suction Lines, Fittings & Controls.....
34 Have the remaining Piping Arrangements & Fittings in the machinery space been examined as considered necessary?.....
35 Fresh Water Coolers..... 36 Lub. Oil Coolers..... 37 Heaters (state service).....
38 Independent Air Compressors, Coolers & Safety Devices.....
39 Air Receivers & Safety devices—Main..... 40 Auxiliary.....
41 Oil Fuel Tanks (Not forming part of hull structure).....
42 Evaporators..... 43 Have Evaporator Safety Valves been tested under steam?.....
44 Steering Machinery..... 45 Windlass..... 46 Fire Extinguishing Arrangements.....

AUXILIARY ENGINES (Identify by position).....
.....
.....

PROPULSION		ELECTRICAL EQUIPMENT	
PORT	STARBOARD	AUXILIARY EQUIPMENT	
a Generators	l Generators & Governors.....
b Exciters.....	m Motors.....
c Air Coolers.....	n Switchboards & Fittings.....
d Motors.....	o Circuit Breakers.....
e Air Coolers.....	p Cables.....
f Control Gear, Cables, etc.....	q Insulation Resistance.....
g Insulation Resistance.....	r Steering Gear Generators and Motors.....
h Insulating Oil Test.....	s Navigation Light Indicators.....
i Overspeed Governors.....		
j Magnetic Couplings.....		
k Air Gap.....		

BOILERS OPENED UP & EXAMINED (Identify by position and state latest date of internal examination of each boiler)
MAIN..... AUXILIARY, DONKEY or PRESS.....
.....
Superheaters.....
Safety Valves.....
Mountings, Doors & Fastenings.....
Safety Valves Adjusted to { Sat.....
Spt.....
Boiler Securing Arrangements.....
Main Economisers..... Exhaust Gas Heated Economisers.....
Steam Heated Steam Generators..... Steam Generator Safety Valves Adjusted to.....
Were Oil Burning System & Remote Controls examined working in accordance with Rules?..... Forced Circulating Pumps.....
Have Saturated Steam Pipes in cylindrical boiler smoke boxes been examined as required by Rules?..... Funnel.....

EXAMINATION & TESTING OF STEAM PIPES (State material)
Main..... Auxiliary (over 3 in. bore).....
Were Copper Pipes annealed?..... Have Saturated Pipes in cylindrical boiler smoke boxes been tested?.....


PARTICULARS OF DEFECTS & REPAIRS, ETC. (Damage repairs should be detailed separate from wear and tear repairs; state what action has been taken regarding items which are subjects of class)

Screwshaft found corroded/worn in way of sternbush.
REPAIRS (W & T): New screwshaft made from tested material (Newcastle upon Tyne Certificate C .57013, dated 27 Aug.1957) and fitted, Forging Reports D 305 attached.

LEAVE THIS SPACE BLANK

Survey fees ... TS 1,800
10% Gov. Tax ... 180
Damage fee ...
Expenses... 100

Date when A/c rendered



© 2021

Lloyd's Register Foundation

TS06. due 9/62, no bill.
Decking, repairs
Screwshaft renewed.

It is submitted that this vessel is eligible for THE RECORD TS 06(N) 11/60

6/6/57
13/4/61