

Rpt. 4c

Date of writing

17.2.58.

Received London

Port

Ipswich

No. 137352

Survey held at

Colchester

No. of visits

6

First date 22.11.57.

Last date

17.2.58.

## FIRST ENTRY REPORT ON AUXILIARY INTERNAL COMBUSTION ENGINES

Name of Ship

(Or Contract No. if name unknown).

Owners

Chilean Government

(Or Consignees)

Ship Built at Haarlem Holland

by Haarlem sche Scheepsbouw

when

Yard No. 552

Auxiliary Engines ~~Gas Turbines~~ made at

Colchester

by Davey, Paxman &amp; Co. Ltd.

when 1958

Eng. Nos. 55331/2

Total No. of sets and description (including type name). Two 6VYHXZ Type Diesel 4 30.5A Supercharged

## INTERNAL COMBUSTION RECIPROCATING ENGINES.

No. of cylinders per engine

6

Dia. of cylinders

7"

Stroke 7.3/4"

2 or 4 stroke cycle

4

Maximum approved BHP

355

at

1200 RPM

Corresponding MIP

165 psi

Maximum pressure

1100 psi

Fuel Diesel

Are cylinders arranged in Vee or other special formation?

Vee Formation

If so, No. of

crankshafts per engine

one

Is engine of opposed piston type?

no

No. and type of mechanically driven scavenge pumps or blowers

per engine

none

No. of exhaust gas driven blowers or superchargers per engine

one

Is welded construction

used for: Bedplate?

no

Entablature?

no

Total Internal volume of crankcase (if 20 cu. ft. or over)

under 20 cu. ft.

No. and total area of

crankcase explosion relief devices

3=27 sq. inches

Are flame guards or traps fitted?

Guards

Cooling medium for: Cylinders

water

Pistons oil

No. of attached pumps: F.W. cooling

one

S.W. cooling

one

Lubricating oil

one

How is engine started?

air

motor.

## SHAFTING.

Is a damper or detuner fitted?

yes

No. of main bearings

4

Are bearings of ball or roller type?

no

Distance between

inner edges of bearings in way of cranks

7.6"

Crankshaft: Built, semi-built, solid.

Material of crankshaft

EN. 26 U

Approved

minimum tensile strength

55 tons/sq. ins.

Dias of pins

4 1/2"

Journals

5"

Breadth of webs at mid throw

7"

Axial

thickness

1.25/32"

If shrunk, radial thickness around eyeholes

-

Dia. of flywheel

30.1/4"

Weight

6351b

Are balance

weights fitted? Yes

Total weight

1771b.

Rad. of gyration

7-13"

Dia. of flywheel shaft

-

Has each engine been tested in shop?

yes

How long at full power?

4 hours

Was it tested with driven machinery attached?

no

Was the

governing tested and found satisfactory?

yes

Date of approval of torsional vibration characteristics (for engines of 150 BHP and over)

3.12.57.

392B.

Date of approval of shafting

14.10.57.

Identification marks on shafting

55331 - Lloyd's IPS. M.1977E.DP. 455 FYW. 29.10.57.

55332 - Lloyd's IPS. M.1977D.DP. 453 FYW. 29.10.57.

These engines are stated to be for driving electrical generators which are to

be supplied by the Shipbuilders in Holland.

be supplied by the Shipbuilders in Holland.

Particulars of driven machinery

These engines are stated to be for driving electrical generators which are to

be supplied by the Shipbuilders in Holland.

be supplied by the Shipbuilders in Holland.

be supplied by the Shipbuilders in Holland.

be supplied by the Shipbuilders in Holland.

be supplied by the Shipbuilders in Holland.

Port and No. of Certificate for Starting Air Receivers

Port and No. of Certificate for Starting Air Receivers

Port and No. of Certificate for Starting Air Receivers

Port and No. of Certificate for Starting Air Receivers

Port and No. of Certificate for Starting Air Receivers

Port and No. of Certificate for Starting Air Receivers

Port and No. of Certificate for Starting Air Receivers

Port and No. of Certificate for Starting Air Receivers

## AUXILIARY GAS TURBINES.

BHP per set

At

RPM of output shaft. Open or closed cycle?

Arrangement of turbines.

HP drives

at

RPM

HP gas inlet temp.

pressure

(A small diagram should be attached showing gas cycle)

IP

"

at

"

IP

"

"

"

"

"

"

"

LP

"

at

"

LP

"

"

"

"

"

"

"

No. of air compressors per set

Centrifugal or axial flow type?

Material of turbine blades

Material of compressor blades

No. of air coolers per set

No. of heat exchangers per set

How are

turbines started?

Are the turbines operated in conjunction with free piston gas generators?

Total No. of free piston gas generators

Dia. of working pistons

Dia. of compressor pistons

No. of double strokes

per minute at full power

Gas delivery pressure

Gas delivery temperature

Have the turbines and attached equipment been tested in shop?

How long at full power?

Were they tested with driven machinery

attached?

Particulars of gearing

Date of approval of plans

Identification marks

Particulars of driven machinery

## ELECTRIC GENERATORS.

Port and No. of Certificate for generators of 100 Kw. and over

For generators under 100 Kw., has Makers' Certificate been obtained?

Are Certificates attached?

The foregoing description is correct and the particulars are as approved for torsional vibration

pp ASSISTANT DIRECTOR COMMERCIAL MANAGER

For DAVEY PAXMAN &amp; CO. LIMITED

Manufacturer

Is this machinery duplicate of a previous case? No. If so, which?

## GENERAL REMARKS.

State if the machinery has been constructed under special survey in accordance with the Rules, approved plans and Secretary's letters.

State quality of materials and workmanship. Where existing machinery is submitted for classification the circumstances should be explained as fully as possible.

These two diesel engines intended for driving auxiliary machinery, have been built under Special Survey, in accordance with plans approved and the requirements of the Rules. Steel used in the manufacture has been made at works approved by the Committee under the supervision of the Society's Surveyors. The workmanship is good throughout, and on completion each engine was brake tested, at full load and 10% overload, when the governors were operated and all found in order. These engines are in my opinion eligible for inclusion in LMC when satisfactorily installed on board.

Survey Fee

Expenses

Date when a/c rendered

Engineer Surveyor to Lloyd's Register

Declaration to be signed by Surveyor at fitting-out Port:— The above described machinery has been fitted on board the

at in a proper manner and found satisfactory when tested on the (date)

under full working conditions.

Engineer Surveyor to Lloyd's Register

013252-013259-0131

013252-013259-0131