



*S. S. DERWENT.*

To complete the Survey :- Close ceiling to be lifted throughout hold and the double bottom to be tested and examined internally. Hold & Bulkheads to be examined, scold & coated. Hand Pumps, Sluices and Valves to be examined. On Port Side, eight indicated plates, E1, E2, D2, D4, B4, 6, 7, & 8 to be removed, filed and replaced.

On Starboard Side, Two plates A3 and A4 to be removed, filed and replaced. One plate in A stroke under Boiler, now probably doubled, to be removed.

The Owner states that the vessel will be redocked, the above repairs carried out and the Survey completed during the present year.

A record of the Shell Drillings is sent herewith for the Committee's consideration.

*Andrew Tompser.*

ed and  
If Stockists, state Mechanical Tests.  
**THE SURVEYORS ARE REQUESTED NOT TO WRITE ACROSS THIS MARGIN.**

