

## REPORT ON MACHINERY.

Port of *Dundee*

THUR. 14 JUN 1900

Received at London Office

No. in Survey held at *Dundee*  
Reg. Book.Date, first Survey *15<sup>th</sup> Nov, 1899* Last Survey *11<sup>th</sup> June 1900*(Number of Visits *46*)Tons { Gross *782.9*  
Net *334.5*

on the

*Steel Screw Steamer Faithful*When built *1900*Master *J. Davis*Built at *Dundee*By whom built *Dundee Ship Co*Engines made at *Dundee*By whom made *Messrs Cooper & Greig*when made *1900*Boilers made at *Dundee*By whom made *Messrs Cooper & Greig*when made *1900*

Registered Horse Power

Owners *J. H. Powell & Co*Port belonging to *Liverpool*Is Electric Light fitted *yes on RYE BUTE 11.9.35*Nom. Horse Power as per Section 28 *123*Is Refrigerating Machinery fitted *no*

ENGINES, &c.—Description of Engines *Direct acting Triple Expansion* No. of Cylinders *3* No. of Cranks *3*  
 Dia. of Cylinders *16½"-27¾"-45"* Length of Stroke *30* Revs. per minute *90* Dia. of Screw shaft as per rule *8.67* Lgth. of stern bush *40"*  
 Dia. of Tunnel shaft as per rule *7.84* Dia. of Crank shaft journals as per rule *8.26* Dia. of Crank pin *8½"* Size of Crank webs *16x5½"* Dia. of thrust shaft under collars *8¾"* Dia. of screw *11'-6"* Pitch of screw *13'-6"* No. of blades *4* State whether moveable *no* Total surface *52 ft*  
 No. of Feed pumps *2* Diameter of ditto *3"* Stroke *15"* Can one be overhauled while the other is at work *yes*  
 No. of Bilge pumps *2* Diameter of ditto *3"* Stroke *15"* Can one be overhauled while the other is at work *yes*  
 No. of Donkey Engines *2* Sizes of Pumps *Feed 5¼x3½x5" Ballast 9x9x12"* No. and size of Suctions connected to both Bilge and Donkey pumps  
 In Engine Room *Two = 2¼"* In Holds, &c. *Main hold two = 2¼"*

No. of bilge injections *1* sizes *5"* Connected to *condenser, or to circulating pump* *yes* Is a separate donkey suction fitted in Engine room & size *yes - 3"*  
 Are all the bilge suction pipes fitted with roses *yes* Are the roses in Engine room always accessible *yes* Are the sluices on Engine room bulkheads always accessible *none*  
 Are all connections with the sea direct on the skin of the ship *yes* Are they Valves or Cocks *both*  
 Are they fixed sufficiently high on the ship's side to be seen without lifting the stokehold plates *yes* Are the discharge pipes above or below the deep water line *above*  
 Are they each fitted with a discharge valve always accessible on the plating of the vessel *yes* Are the blow off cocks fitted with a spigot and brass covering plate *yes*  
 What pipes are carried through the bunkers *hold suction* How are they protected *wood ceiling*  
 Are all pipes, cocks, valves, and pumps in connection with the machinery and all boiler mountings accessible at all times *yes*  
 Are the bilge suction pipes, cocks, and valves arranged so as to prevent any communication between the sea and the bilges *yes*  
 When were stern tube, propeller, screw shaft, and all connections examined *in dry dock before launching* Is the screw shaft tunnel watertight *none*  
 Is it fitted with a watertight door *yes* worked from *yes*

BOILERS, &c.— (Letter for record *(S)*) Total Heating Surface of Boilers *1900* Is forced draft fitted *no*

No. and Description of Boilers *One cylindrical Single Ended* Working Pressure *180* Tested by hydraulic pressure to *360*  
 Date of test *9.5.00* Can each boiler be worked separately *yes* Area of fire grate in each boiler *55.6 ft* No. and Description of safety valves to each boiler *Two Spring* Area of each valve *7.07* Pressure to which they are adjusted *182 lbs* Are they fitted with easing gear *yes*  
 Smallest distance between boilers or uptakes and bunkers or *woodwork* *6 ft* Mean dia. of boilers *179"* Length *10'-6"* Material of shell plates *steel*  
 Thickness *1½"* Range of tensile strength *28/32* Are they welded or flanged *no* Descrip. of riveting: cir. seams *Lap. 8H Riv long. seams 5 Rivs per pitch*  
 Diameter of rivet holes in long. seams *1½"* Pitch of rivets *8¾"* Lap of plates or width of butt straps *20½"*  
 Per centages of strength of longitudinal joint rivets *90.6* Working pressure of shell by rules *180* Size of manhole in shell *16x12*  
 Size of compensating ring *McNeil* No. and Description of Furnaces in each boiler *3 corrugated* Material *steel* Outside diameter *43"*  
 Length of plain part top *yes* Thickness of plates crown *7/16"* Description of longitudinal joint *Welded* No. of strengthening rings *8*  
 Working pressure of furnace by the rules *188* Combustion chamber plates: Material *steel* Thickness: Sides *5/8"* Back *3/8"* Top *5/8"* Bottom *7/8"*  
 Pitch of stays to ditto: Sides *8¼x8½* Back *8¾x8½* Top *8¼x8½* If stays are fitted with nuts or riveted heads *nuts* Working pressure by rules *181*  
 Material of stays *steel* Diameter at smallest part *1½"* Area supported by each stay *72.18* Working pressure by rules *189* End plates in steam space:  
 Material *steel* Thickness *3/4"* Pitch of stays *19x16"* How are stays secured *8H nuts* Working pressure by rules *184* Material of stays *steel*  
 Diameter at smallest part *2.86* Area supported by each stay *304* Working pressure by rules *211* Material of Front plates at bottom *steel*  
 Thickness *4/6"* Material of Lower back plate *steel* Thickness *5/8"* Greatest pitch of stays *12"* Working pressure of plate by rules *190*  
 Diameter of tubes *3¼"* Pitch of tubes *4½"* Material of tube plates *steel* Thickness: Front *3/4"* Back *3/4"* Mean pitch of stays *9"*  
 Pitch across wide water spaces *14 7/8"* Working pressures by rules *193* Girders to Chamber tops: Material *steel* Depth and thickness of girder at centre *8½x1½"* Length as per rule *29"* Distance apart *8¾"* Number and pitch of Stays in each *2 = 8½"*  
 Working pressure by rules *219* Superheater or Steam chest; how connected to boiler *none* Can the superheater be shut off and the boiler worked separately *yes* Diameter *yes* Length *yes* Thickness of shell plates *yes* Material *yes* Description of longitudinal joint *yes* Diam. of rivet holes *yes* Pitch of rivets *yes* Working pressure of shell by rules *yes* Diameter of flue *yes* Material of flue plates *yes* Thickness *yes*  
 If stiffened with rings *yes* Distance between rings *yes* Working pressure by rules *yes* End plates: Thickness *yes* How stayed *yes*  
 Working pressure of end plates *yes* Area of safety valves to superheater *yes* Are they fitted with easing gear *yes*



DONKEY BOILER— No. *one* Description *Steel Vertical Boiler, (Blakes Patent)*  
 Made at *Huddlesbro'* By whom made *Messrs Furness Westgarth & Co* When made *1900* Where fixed on *R.Q. Beck*  
 Working pressure *80* tested by hydraulic pressure to *160* No. of Certificate *2191* Fire grate area *14.24* Description of safety valves *Spring*  
 No. of safety valves *one* Area of each *7.07* Pressure to which they are adjusted *82 lbs* If fitted with easing gear *yes* If steam from main boilers can enter the donkey boiler *no* Dia. of donkey boiler *6'-0"* Length *13'-6"* Material of shell plates *steel* Thickness *13/32"* Range of tensile strength *27-32* Descrip. of riveting long. seams *Lap Double Riveted* Dia. of rivet holes *13/16"* Whether punched or drilled *Drilled* Pitch of rivets *2 3/4"*  
 Lap of plating *4 1/2"* Per centage of strength of joint *79.2* Rivets *79.2* Thickness of shell crown plates *13/32* Radius of do. *9'-0"* No. of Stays to do. *none*  
 Dia. of stays. *✓* Diameter of furnace Top *2'-1"* Bottom *4'-8"* Length of furnace *4'-10"* Thickness of furnace plates *1/2"* Description of joint *Lap Single* Thickness of *com cham* plates *1/2* Stayed by *1 1/2" steel stays, 9 1/4" pitch* Working pressure of shell by rules *85.8*  
 Working pressure of furnace by rules *82.1* Diameter of *tube* uptake *2 3/4"* Thickness of *tube* plates *13/16 + 5/8"* Thickness of *stay* tubes *5/16"*

SPARE GEAR. State the articles supplied:— *As per Rule and one propeller.*

The foregoing is a correct description,

Manufacturer.

*For Cooper, & Greig.  
 Jas. C. Bruce*

Dates { During progress of work in shops— *Nov 15. 20. 24. 28; Dec 1. 6. 12. 18. 27. 29; Jan 9. 17. 24. 29; Feb 3. 10. 14. 19. 22; Mar 1. 6. 12*  
 of Survey { During erection on board vessel— *16. 22. 27. 31; Apr 12. 19. 26. 27. 28; May 3. 4. 7. 8. 10. 15. 17. 22. 25. 29. 31; June 4. 5. 7. 11*  
 while building { Total No. of visits *46*

Is the approved plan of main boiler forwarded herewith *yes*

" " " donkey " " " *no*

General Remarks (State quality of workmanship, opinions as to class, &c.)

*The machinery of this vessel has been built under special survey and in accordance with the approved plan and Secretary's letter and in general conformity with the Rules. The materials and workmanship are sound and good: The boilers have been tested by hydraulic pressure also examined under steam and found tight and sound in every respect.*

*The machinery is now in a good and safe working condition and renders the vessel eligible in my opinion to have the notation of \*LMC-6.00, in red, in the Register Book.*

*Electric light installation has been partly fitted on board this vessel and a report on same so far as fitted will be forwarded in a few days.*

It is submitted that  
 this vessel is eligible for  
 THE RECORD. \*LMC 6.00.

*Eleo. light*

*CMB  
 14. 6.00*

*SYM*

The amount of Entry Fee... £ *2 : 0 : 0* When applied for,  
 Special ... £ *18 9* *13<sup>th</sup> June 1900*  
 Donkey Boiler Fee ... £ *✓*  
 Travelling Expenses (if any) £ *✓*

Committee's Minute

Assigned

*+ LMC 6.00*

*FRI 15 JUN 1900*

*Wm Morrison*  
 Engineer Surveyor to Lloyd's Register of British & Foreign Shipping.



© 2021

Lloyd's Register  
 Foundation

MACHINERY CERTIFICATE  
 WRITTEN.