

Lloyd's Register of Shipping.

Order: 851.

(Report on Vessel No. 11226

Port

Bel

7900/7901.

No. 3945

SHIP ~~FORGINGS OR~~ CASTINGS.

I have to report that the undermentioned ~~xxxxxx~~ Steel ~~xxxxxx~~ Castings, manufactured by Messrs. Ruhrstahl A.G. Stahlwerk Krieger of Düsseldorf for the Vessel No. 530, being built by Messrs. Workmann Clark & Co. Ltd of Belfast have been inspected by me as set forth below and found to be, so far as can be seen, 1 stern frame and 1 propeller bracket sound and free from surface defects.--

on Forgings or Castings.

Lloyd's

Düsseldorf 30th March 1933.

No. 89/90/91.

F.S. 29.3.33.

J. H. H. H. H.

Material*	1 STERN FRAME.		1 stern frame		xxxxxx	
	lower part		top part		1 propeller bracket	
	Annealed	Siemens	-	Martin	Cast	Steel
made	cast		cast		cast	
annealed	Yes		Yes		Yes	
ensions						
ress on Inspection	rough turned		rough turned		rough turned	
when Inspected	29.3.33.		29.3.33.		29.3.33.	
CASTINGS.	.798	3"	.798	3"	.798	3"
its on Standard Test Pieces.						
ile Test—						
ons per square inch	30,5	31,0	30,7	30,3	29,5	29,7
xtension per cent. ...	30,7	28,0	28,0	30,7	32,0	29,3
Bending Test—						
ngle before fracture	120 degr. good		120 degr. good		120 -degr. good	
Test—						
eight from ground ...	7 feet		7 feet		7 feet	
mering Test—						
f made according to Rules and found satisfactory ...	satisfactory.		satisfactory.		satisfactory.	

SKETCHES OF FRAMES SHOWING POSITION AND DESCRIPTION OF WELDS OF FORGINGS.

Fee (if any chargeable) £

To be paid at Düsseldorf.

If of Iron, state whether scrap or puddled Iron. If of Steel, state whether made on the Open Hearth process.

003875-003883-0178

© 2020

Lloyd's Register Foundation