

Rpt. 9

Date of writing report 16-5-'60

Survey held at Sorong

Received London

No. of visits 4

Port Sorong

No. 62

First date 20-4-'60

Last date 24-4-'60

REPORT OF PERIODICAL SURVEYS & REPAIRS OF MACHINERY

No. in R.B. 26960 Name M.V. Tw.Scr. m.v. Seremoek

Gross tons 206

Date of build 1948

Owners Ned. Nieuw Guinea Petr.Mij. NV Managers

Port of Registry The Hague

Engines made 1948 By Mariburnoray Victoria Australia

Type 2 oil engines 4 SA 6 cyl. each

No. of Main Engines 2 No. of Screws 2

Records of Survey & Special Notations as per Register Book

No. of Main Boilers - W.P. -

No. of Aux./Donkey Boilers - W.P. -

Surveyed Afloat or in Dry Dock Both

Nature of Survey AS-C.S.& Damage

Was Damage Report issued? Yes Int. Cert.? Yes

Last Report (For Head Office only)

Hull	Machinery
+ 100 A1	L.C.M. 3.52
for coasting service	M 2.54
in the Indonesian	TS (CL) 1.55
archipelago and New Guinea	SN 10.54

The condition of any of the following items is to be described as "good" only when the part has been examined, found or placed in good condition, and is considered to be acceptable until the due date of the next Periodical Examination. Where it is considered that re-examination or repairs should be effected before the due date of the next Periodical Examination a distinguishing mark thus † should be inserted against the item and the circumstances and action recommended described fully under "defects and repairs" At part or complete Special Surveys those items which are not applicable to the ship should be cancelled with a black line; this need not be done when the machinery is on a continuous survey basis. When any part has been subjected to pressure test this should be stated. Engine parts when referred to by numbers should be counted from forward.

DOCKING Propellers Good Wear Down of Stern Bushes Close fit Oil Glands - Sea Connections Good

Fastenings Good Has Screwshaft/Tubeshaft been drawn? Yes both Date of Examination 20.4.'60 Has Shaft been changed? Yes PB.

Has Shaft now fitted been previously used? No Has Shaft now examined/fitted a continuous liner? Yes Approved oil gland? -

MAIN ENGINES (Recip. Steam or I.C.)

PORT

STARBOARD

1 Cyls., Covers, Pistons & Rods

all good

2 Valves & Gears

all good

3 Connecting Rods, { Side
Top Ends & Guides { Centre

all good

4 Crankpins & Bearings { Side
{ Centre

all good

5 Journals & Bearings

all good

MAIN ENGINE DRIVEN AIR COMPRESSORS

6 Cyls., Covers, Pistons & Rods

7 Connecting Rods & Top Ends

8 Crankpins & Bearings

9 Journals & Bearings

10 Coolers & Safety Devices

MAIN ENGINE DRIVEN SCAVENGE PUMPS

11 Cyls., Covers, Pistons & Rods

12 Connecting Rods & Top Ends

13 Crankpins & Bearings

14 Journals & Bearings

15 Levers

16 SCAVENGE BLOWERS

17 SUPERCHARGERS

MAIN TURBINES

18 Casings, Rotors, Blading, Bearings & Thrusts

19 EXHAUST STEAM TURBINES (WITH RECIP. ENGINES)

20 STEAM COMPRESSORS

21 CLUTCHES & HYDRAULIC COUPLINGS

22 REDUCTION GEARING

23 THRUST BLOCKS, SHAFTS & BEARINGS

24 INTERMEDIATE SHAFTS & BEARINGS

25 HOLDING DOWN BOLTS & CHOCKS

26 CONDENSERS (MAIN & AUX.)

27 STEAM RE-HEATERS

28 DE-SUPERHEATERS

29 STOP & MANOEUVRING VALVES

30 MAIN ENGINE DRIVEN PUMPS

31 CRANKCASE DOORS & EXPLOSION RELIEF DEVICES

Have Main Engines been tested working and manoeuvring? Yes


OPINION OF MACHINERY AND RECOMMENDATIONS

The machinery of this vessel so far as now seen is eligible to my opinion to be continued as classed C.S. (with date)

Date of Committee

Decision

See 469 received 9.3.61.



© 2021

Lloyd's Register Foundation

01805-01812-0065

32 Essential Independent Pumps (Identify by position).....

33 Bilge, Ballast & Oil Fuel Suction Lines, Fittings & Controls.....

34 Have the remaining Piping Arrangements & Fittings in the machinery space been examined as considered necessary?.....

35 Fresh Water Coolers..... 36 Lub. Oil Coolers..... Good..... 37 Heaters (state service).....

38 Independent Air Compressors, Coolers & Safety Devices.....

39 Air Receivers & Safety devices—Main..... 40 Auxiliary.....

41 Oil Fuel Tanks (Not forming part of hull structure).....

42 Evaporators..... 43 Have Evaporator Safety Valves been tested under steam?.....

44 Steering Machinery..... 45 Windlass..... 46 Fire Extinguishing Arrangements.....

AUXILIARY ENGINES (Identify by position).....

		ELECTRICAL EQUIPMENT	
PROPULSION	PORT	STARBOARD	AUXILIARY EQUIPMENT
a Generators	1 Generators & Governors
b Exciters
c Air Coolers	m Motors
d Motors
e Air Coolers	n Switchboard & Fittings
f Control Gear, Cables, etc.	o Circuit Breakers
g Insulation Resistance	p Cables
h Insulating Oil Test	q Insulation Resistance
i Overspeed Governors	r Steering Gear Generators and Motors
j Magnetic Couplings	s Navigation Light Indicators
k Air Gap

BOILERS OPENED UP & EXAMINED (Identify by position and state latest date of internal examination of each boiler)

MAIN..... AUXILIARY, DONKEY or PRESS.....

Superheaters.....

Safety Valves.....

Mountings, Doors & Fastenings.....

Safety Valves Adjusted to { Sat.....
Spt.....

Boiler Securing Arrangements.....

Main Economisers..... Exhaust Gas Heated Economisers.....

Steam Heated Steam Generators..... Steam Generator Safety Valves Adjusted to.....

Were Oil Burning System & Remote Controls examined working in accordance with Rules?..... Forced Circulating Pumps.....

Have Saturated Steam Pipes in cylindrical boiler smoke boxes been examined as required by Rules?..... Funnel.....

EXAMINATION & TESTING OF STEAM PIPES (State material)

Main..... Auxiliary (over 3 in. bore).....

Were Copper Pipes annealed?..... Have Saturated Pipes in cylindrical boiler smoke boxes been tested?.....

PARTICULARS OF DEFECTS & REPAIRS, ETC. (Damage repairs should be detailed separate from wear and tear repairs; state what action has been taken regarding items which are subjects of class)

All piston rings of S.B. engine renewed.
S.B. Propeller-shaft and sternbush renewed.
marks: Propeller No. 35771 Lloyds Rott. AV H 8130 6-2-'59
Shaft C1/1064/2 44 CL 11-2-'58

LEAVE THIS SPACE BLANK


Survey fees Dam. £12. 0. 0 Stg.
C.S. 24. 0. 0 Stg.

Damage fee.....
Expenses.....

Allocated
70% Sorong
30% L.R.

A/c to be rendered at Sorong

Date when A/c. rendered.....



Lloyd's Register
Foundation