


s/s Domino.

Rot 14112.

It is submitted the Rotterdam Surveyors be requested to state the size of the main injection, as this has been omitted from their report.

They should be informed that the area of the front tube plates is not to be included in the total heating surface for calculating the Nominal Horse Power, which is 380 in the present case.

They should also be informed it is concluded that three furnaces are fitted to each main boiler as per the approved plan & not two as reported.



Lloyd's Register  
Foundation

w26 - 0128